

Balfour Beatty Building Limited			BB
CONTRACT			
DRAINAGE QUALITY CONTROL			No.
CHECK SHEET			
INSPECTION REQUESTED date _____ time _____			
SECTION OF WORK _____			
DRAIN RUN _____			
GANG NO. _____			
ITEM OF WORK	CHECKED BY	DATE	
PIPEWORK OR CHANNEL	1. Set line & level.	E	
	2. Check inverts levels & gradients.	E	
	3. Check correct diameter & material.	E	
	4. Check position & No. of connections.	E	
	5. Check bedding & granular surround.	F	
	6. Inspection by Building Inspector.	F	
	7. Backfill to Specification Material/compaction.	F	
	8. Pipe run rodded & tested.	F	
	9.		
	APPROVAL TO PROCEED		A
GULLEY CONNECTION	1. Check correct gulley used.	E	
	2. Check position & level of gulley.	E	
	3. Check correct surround.	F	
	4. Check gulley grid.	F	
	5. Check gulley cleaned out.	F	
	6.		
APPROVAL TO PROCEED		A	
NOTE: Separate check sheet for manholes.			

E - site engineer F - foreman A - site agent