

ID	Task Mode	Task Name	Duration	Start	Finish	24 Sep	Qtr 4, 2024 Oct Nov Dec	Qtr 1, 2025 Jan Feb Mar	Qtr 2, 2025 Apr May Jun	Qtr 3, 2025 Jul Aug Sep	Qtr 4, 2025 Oct Nov Dec	Qtr 1, 2026 Jan Feb Mar	Qtr 2, 2026 Apr May Jun	Qtr 3, 2026 Jul Aug Sep	Qtr 4, 2026 Oct Nov Dec	Qtr 1, 2027 Jan Feb Mar	Qtr 2, 2027 Apr May Jun
1																	
2		Client Brief	218 days	Wed 02/10/24	Fri 01/08/25												
3		Proposed Duration (22 months)	218 days	Wed 02/10/24	Fri 01/08/25												
4		Client Proposed Completion Date	0 days	Fri 01/08/25	Fri 01/08/25												
5		RIBA Stage 0 - Strategic Definition	31 days	Wed 02/10/24	Wed 13/11/24												
6		Stakeholder Meeting - Intital Meeting with ACE Capital Projects	1 day	Wed 02/10/24	Wed 02/10/24												
7		Confirmation of Brief	25 days	Thu 03/10/24	Wed 06/11/24												
8		Client Sign off RIBA Stage 0	5 days	Thu 07/11/24	Wed 13/11/24												
9		RIBA Stage 1 - Preperation & Brief	56 days	Wed 02/10/24	Wed 18/12/24												
10		Production of Feasibility Report	51 days	Wed 02/10/24	Wed 11/12/24												
11		Client Sign off RIBA Stage 1	5 days	Thu 12/12/24	Wed 18/12/24												
12		RIBA Stage 2 - Concept Design	65 days	Thu 19/12/24	Wed 19/03/25												
13		Client Design	12 wks	Thu 19/12/24	Wed 12/03/25												
14		Client Sign off RIBA Stage 2	5 days	Thu 13/03/25	Wed 19/03/25												
15		RIBA Stage 3 - Spatial Coordination	65 days	Thu 20/03/25	Wed 18/06/25												
16		Developed Design	12 wks	Thu 20/03/25	Wed 11/06/25												
17		Client Sign off RIBA Stage 3	5 days	Thu 12/06/25	Wed 18/06/25												
18		RIBA Stage 4 - Technical Design	65 days	Thu 19/06/25	Wed 17/09/25												
19		Coordinated Technical Design	12 wks	Thu 19/06/25	Wed 10/09/25												
20		Client Sign off RIBA Stage 4	5 days	Thu 11/09/25	Wed 17/09/25												
21		RIBA Stage 5 - Manufacturing and Construction	395 days	Thu 18/09/25	Wed 24/03/27												
22		Site Mobilisation	2 wks	Thu 18/09/25	Wed 01/10/25												
23		Enabling Works	4 wks	Thu 02/10/25	Wed 29/10/25												
24		Phase 1 - StageCoach Construction	73 wks	Thu 30/10/25	Wed 24/03/27												
25		Phase 1 - Car Park Area Construction	4 wks	Thu 25/02/27	Wed 24/03/27												
26		RIBA Stage 6 - Handover	5 days	Thu 25/03/27	Wed 31/03/27												
27		Phase 1 - StageCoach Handover	1 wk	Thu 25/03/27	Wed 31/03/27												
28		Phase 1 - Car Park Handover	1 wk	Thu 25/03/27	Wed 31/03/27												
29		Completion	0 days	Wed 31/03/27	Wed 31/03/27												
Project: StageCoach_Feasibility Date: Tue 10/12/24																	
Task			Project Summary		Manual Task		Start-only		Deadline								
Split			Inactive Task		Duration-only		Finish-only		Progress								
Milestone			Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress								
Summary			Inactive Summary		Manual Summary		External Milestone										
Page 1																	