

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	07 Oct '24	14 Oct '24	21 Oct '24	28 Oct '24	04 Nov '24	11 Nov '24	18 Nov '24	25 Nov '24	02 Dec '24	09 Dec '24	16 Dec '24	23 Dec '24	30 Dec '24	06 Jan '25
1																					
2		Feasibility Report	46 days?	Wed 09/10/24	Wed 11/12/24																
3		Introduction	18 days	Wed 09/10/24	Fri 01/11/24		Max James														
4		Background Information	16 days	Wed 16/10/24	Wed 06/11/24		Sam Williams														
5		Outline Brief	11 days	Wed 16/10/24	Wed 30/10/24		Eleanor Black,Max James														
6		Site/Location	16 days	Wed 16/10/24	Wed 06/11/24		Eleanor Black,Max James														
7		Development Constraints	16 days	Wed 16/10/24	Wed 06/11/24		Eleanor Black														
8		Accomodation Requirements	36 days	Wed 16/10/24	Wed 04/12/24		Eleanor Black,Max James														
9		Deisng/Specification	36 days	Wed 16/10/24	Wed 04/12/24		Shalom Joseph														
10		Cost Esimate	0 days	Thu 05/12/24	Thu 05/12/24	8,9	Max James														
11		Programme	36 days	Wed 16/10/24	Wed 04/12/24		Max James														
12		Conclusion/Recommendations	3 days	Thu 05/12/24	Mon 09/12/24	3,4,5,6,7,8,9,10	Eleanor Black,Max James														
13		Drawings & Associated Informa	46 days	Wed 09/10/24	Wed 11/12/24		Eleanor Black,Max James														