

Name: Shoaib Amjad

Student No: 2423005

Module: Project Management

Lecturer: Kareem Sani

Table of Contents

Part C – Project Management Plan.....	3
Redevelopment of the Central Transport Hub.....	3
1. Introduction.....	3
2. Project Description.....	4
3. Project Scope.....	5
3.1 Project Objectives	5
3.2 In Scope	5
3.3 Out of Scope	6
3.4 Project Deliverables.....	6
3.5 Project Success Criteria.....	7
4. Work Breakdown Structure (WBS).....	8
Table 1: Work Breakdown Structure (WBS)	8
Figure 1: Simplified WBS Hierarchy.....	9
5. Quad Chart.....	10
Table 2: Quad Chart	11
6. Gantt Chart.....	12
Table 3: Project Gantt Chart.....	12
7. Stakeholder Involvement	13
Table 4: Stakeholder Analysis.....	14
Stakeholder Power–Interest Matrix	15
Communication Strategy.....	16
8. Allocation of Resources	17
Human Resources	17
Table 5: Human Resource Allocation	17
Physical Resources	18
Financial Resources.....	19
Table 6: Budget Allocation	19
Resource Monitoring.....	19

9. Risk Analysis	20
Table 7: Project Risk Register	21
Risk Assessment Matrix.....	22
Table 8: Risk Matrix	22
Risk Response Strategies	23
Risk Avoidance	23
Risk Mitigation	23
Risk Transfer.....	23
Risk Acceptance	23
10. Conclusion	23
Part B: Reflect critically on the feedback received from tutors and peers	25
Part A: Poster.....	27

Part C – Project Management Plan

Redevelopment of the Central Transport Hub

1. Introduction

Project management plays a vital role in ensuring that complex infrastructure projects are delivered successfully by balancing scope, time, cost, quality, and stakeholder expectations. Large-scale transport infrastructure projects require careful planning, effective coordination, and continuous monitoring to minimise risks while maximising long-term economic and social benefits. The redevelopment of transport facilities has become increasingly important as cities experience population growth, increased travel demand, and greater pressure to achieve sustainability goals.

The closure of a major metropolitan transport hub in the United Kingdom has created significant challenges for commuters, freight operators, local businesses, and government authorities. A structural inspection revealed that the existing transport hub, which has been in operation for over forty years, no longer complies with modern structural safety regulations, accessibility legislation, or environmental standards. Consequently, the closure has disrupted public transport services, affected supply chains, reduced business activity, and increased public dissatisfaction.

To address these challenges, this project proposes the redevelopment of the central transport hub into a modern, digitally integrated, and environmentally sustainable transport interchange. The redevelopment will restore transport capacity while improving passenger safety, accessibility, operational efficiency, and environmental performance. The project will also contribute towards the United Kingdom's commitment to reducing carbon emissions through the adoption of energy-efficient technologies and sustainable construction practices.

This project management plan demonstrates how recognised project management principles and techniques will be applied throughout the project lifecycle. The report includes the project scope, work breakdown structure (WBS), scheduling through a Gantt chart, stakeholder analysis, resource allocation strategy, and comprehensive risk assessment. These project management tools provide a structured framework for achieving project objectives while ensuring effective communication among stakeholders and successful project delivery within the approved budget and schedule.

2. Project Description

The proposed project involves the complete redevelopment of the city's central transport hub to create a modern multimodal interchange that integrates rail, bus, taxi services, cycling facilities, pedestrian routes, and freight logistics into a single efficient transport network. The redevelopment aims to replace ageing infrastructure with a smart transport facility capable of supporting future transport demand while improving passenger experience and operational resilience.

The new transport hub will incorporate advanced digital technologies, including intelligent passenger information systems, automated ticketing, real-time transport monitoring, smart traffic management systems, and digital logistics coordination. These technologies will improve passenger movement, reduce congestion, and enhance operational efficiency across different transport modes.

Accessibility is another major component of the redevelopment. The new design will fully comply with the Equality Act 2010 by providing step-free access, tactile paving, accessible lifts, wider walkways, improved signage, hearing assistance systems, and facilities that support passengers with disabilities and reduced mobility.

Environmental sustainability will also form a central element of the project. Renewable energy technologies such as solar panels, rainwater harvesting systems, LED lighting, electric vehicle charging stations, green roofing, and sustainable drainage systems will be incorporated into the design. These features will reduce operational carbon emissions while supporting the UK's Net Zero Strategy.

The project will be delivered through five major phases:

- Project initiation and feasibility studies
- Detailed planning and design
- Procurement and contractor selection
- Construction and infrastructure redevelopment
- Testing, commissioning, and project handover

Successful completion of the redevelopment will provide long-term economic benefits through increased passenger capacity, improved business activity, reduced transport delays, enhanced public safety, and increased investor confidence within the city.

3. Project Scope

Project scope defines the work required to achieve the project's objectives while preventing unnecessary expansion of activities beyond agreed deliverables. A clearly defined scope enables effective planning, budgeting, scheduling, and performance monitoring throughout the project lifecycle.

3.1 Project Objectives

The primary objectives of the redevelopment project are to:

- Replace ageing transport infrastructure with a modern transport interchange.
 - Restore transport services following the closure of the existing hub.
 - Improve passenger safety and accessibility.
 - Increase operational efficiency using digital technologies.
 - Reduce environmental impacts through sustainable design.
 - Support local economic growth and employment.
 - Deliver the project within the approved budget and schedule.
-

3.2 In Scope

The project includes:

- Demolition of unsafe infrastructure
 - Construction of a new transport terminal
 - Modern railway platforms
 - New bus interchange facilities
 - Freight logistics improvements
 - Pedestrian walkways and cycling infrastructure
 - Smart ticketing systems
 - Digital passenger information displays
 - CCTV and security systems
 - Renewable energy installations
 - Electric vehicle charging stations
 - Landscaping and green public spaces
 - Accessibility improvements
 - Testing and commissioning
 - Staff training
 - Operational handover
-

3.3 Out of Scope

The following activities are excluded from the project:

- Construction of new railway lines outside the city
- Airport expansion
- Residential developments
- Commercial shopping complexes
- Future transport extensions beyond the approved site
- Private property redevelopment
- Long-term transport operations after project completion

3.4 Project Deliverables

The project is expected to produce the following deliverables:

Deliverable	Description
New Transport Hub	Fully operational multimodal interchange
Railway Platforms	Modern accessible rail facilities
Bus Terminal	Integrated bus transport services
Smart Technology	Digital ticketing and passenger information
Accessibility Facilities	Step-free access and inclusive design
Sustainable Infrastructure	Solar panels, green roofs and energy-efficient systems
Security Systems	CCTV, emergency response systems and monitoring
Project Documentation	User manuals, maintenance plans and operational procedures

3.5 Project Success Criteria

The redevelopment project will be considered successful if it achieves the following outcomes:

- Completion within the approved budget.
- Completion according to the planned schedule.
- Compliance with UK safety regulations.
- Compliance with accessibility legislation.
- Achievement of sustainability objectives.
- Increased passenger satisfaction.
- Improved transport efficiency.
- Reduced congestion.
- Positive stakeholder feedback.
- Successful operational handover.

Project performance will be monitored using Key Performance Indicators (KPIs), including schedule performance, cost performance, safety performance, stakeholder satisfaction, environmental performance, and quality compliance.

4. Work Breakdown Structure (WBS)

A Work Breakdown Structure (WBS) is a hierarchical tool used to divide a project into smaller, manageable work packages. According to the Project Management Institute (PMI, 2021), the WBS improves project planning, resource allocation, cost estimation, scheduling, and monitoring. By breaking the redevelopment project into logical phases, project managers can assign responsibilities, monitor progress, and control project performance effectively.


The redevelopment of the central transport hub has been divided into six major phases.

Table 1: Work Breakdown Structure (WBS)

WBS Code	Project Activity	Key Deliverables
1.0	Project Initiation	Business case, feasibility study, project charter
1.1	Stakeholder Consultation	Public meetings, authority approvals
1.2	Site Investigation	Structural surveys, environmental assessments
2.0	Planning and Design	Architectural and engineering designs
2.1	Risk Assessment	Risk register and mitigation strategy
2.2	Procurement Planning	Tender documents and procurement schedule
3.0	Procurement	Contractor selection and supplier contracts
3.1	Material Procurement	Construction materials and equipment
4.0	Construction Phase	Demolition and new transport hub construction
4.1	Rail Infrastructure	Platform construction and rail systems
4.2	Bus Terminal	Bus bays and passenger facilities
4.3	Digital Infrastructure	Smart ticketing and passenger information systems
4.4	Sustainability Features	Solar panels, green roofs, EV charging stations
5.0	Testing & Commissioning	Safety inspections and operational testing
5.1	Staff Training	Operational and maintenance training
6.0	Project Closure	Final inspection, documentation and handover

Figure 1: Simplified WBS Hierarchy

Redevelopment of Central Transport Hub



- └─ Final Inspection
- └─ Documentation
- └─ Project Handover

The WBS provides a clear framework for organising project activities and enables efficient monitoring of each stage throughout the project lifecycle.

5. Quad Chart

A Quad Chart is a project management tool that provides stakeholders with a concise overview of a project's objectives, schedule, costs, risks, and expected outcomes. It allows decision-makers to understand project priorities quickly while supporting effective communication throughout the project.

Table 2: Quad Chart

Objectives	Schedule
• Redevelop the central transport hub.	Project Duration: 24 Months
• Improve safety and accessibility.	Planning: Months 1–4
• Introduce smart transport technology.	Procurement: Months 5–7
• Reduce carbon emissions.	Construction: Months 8–20
• Improve passenger experience.	Testing & Handover: Months 21–24
Resources & Budget	Expected Outcomes
Estimated Budget: £480 million	Increased transport capacity
Project Manager	Improved passenger safety

Objectives	Schedule
Civil Engineers	Digital transport systems
Architects	Reduced congestion
Contractors	Net-zero infrastructure
IT Specialists	Economic growth
Environmental Consultants	Higher customer satisfaction

The Quad Chart demonstrates that the project balances financial investment, operational improvements, sustainability objectives, and stakeholder expectations. It also provides a high-level summary that can be presented to local authorities, funding organisations, and project sponsors.

6. Gantt Chart

A Gantt Chart is one of the most widely used project scheduling tools because it illustrates project activities over time and highlights task dependencies. It enables project managers to monitor progress, allocate resources efficiently, identify delays, and ensure that milestones are achieved.

Table 3: Project Gantt Chart

Activity	1-2	3-4	5-7	8-12	13-16	17-20	21-22	23-24
Project Initiation	•							
Feasibility Study	•							
Stakeholder Consultation	•	•						
Planning & Design		•	•					

Activity	1-2	3-4	5-7	8-12	13-16	17-20	21-22	23-24
Procurement			•					
Contractor Appointment			•					
Site Preparation				•				
Demolition				•				
Construction				•	•	•		
Rail Infrastructure				•	•			
Bus Terminal					•	•		
Digital Systems Installation					•	•		
Renewable Energy Installation					•	•		
Testing & Commissioning							•	
Staff Training							•	
Final Inspection								•
Project Handover								•

Key Milestones

Milestone	Expected Completion
Project Approval	Month 2
Design Completion	Month 4
Procurement Complete	Month 7

Milestone	Expected Completion
Construction Begins	Month 8
Building Completed	Month 20
Testing Completed	Month 22
Final Handover	Month 24

The Gantt Chart demonstrates the logical sequencing of project activities and identifies critical milestones that will be monitored throughout the redevelopment. Regular progress reviews and performance reports will enable the project team to detect schedule variances early and implement corrective actions where necessary. The schedule also supports effective coordination between contractors, engineers, local authorities, and transport operators, ensuring that the redevelopment is completed within the planned 24-month time.

7. Stakeholder Involvement

Stakeholder management is a critical aspect of project management because the success of any large infrastructure project depends on effective communication, collaboration, and engagement with individuals and organisations that influence or are affected by the project. According to the Project Management Institute (PMI, 2021), stakeholders can positively or negatively affect project outcomes if their expectations are not managed effectively. Therefore, a structured stakeholder engagement strategy is essential throughout the project lifecycle.

The redevelopment of the central transport hub involves multiple stakeholders with different interests, responsibilities, and levels of influence. Early consultation and continuous communication will help minimise conflicts, build trust, and ensure that project objectives align with stakeholder expectations.

The Project Manager will establish a communication plan that defines how information is shared, the frequency of meetings, reporting methods, and decision-making responsibilities. Regular progress reports, stakeholder meetings, public consultations, and digital communication platforms will be used to maintain transparency and encourage stakeholder participation.

Table 4: Stakeholder Analysis

Stakeholder	Interest Influence		Engagement Strategy
Local Authority	High	High	Weekly project meetings and progress reports
Project Sponsor	High	High	Monthly performance reviews and financial updates
Project Manager	High	High	Daily project coordination and monitoring
Contractors	High	Medium	Weekly construction meetings and performance reviews
Architects and Engineers	High	Medium	Design coordination meetings and technical workshops
Transport Operators	High	Medium	Operational planning and system integration meetings
Local Businesses	Medium	Medium	Public consultations and regular project updates
Residents and Community Groups	Medium	Low	Community meetings and public information sessions
Environmental Agencies	High	Medium	Environmental compliance monitoring
Utility Companies	Medium	Medium	Infrastructure coordination meetings

Stakeholder	Interest Influence		Engagement Strategy
Emergency Services	Medium	Medium	Safety planning and emergency preparedness meetings
Passengers and General Public	High	Low	Website updates, social media, and customer information campaigns

The stakeholder analysis indicates that the Local Authority, Project Sponsor, and Project Manager possess both high influence and high interest in the project. These stakeholders will require continuous engagement and active participation in decision-making processes. Conversely, residents and passengers have high interest but low influence. They will receive regular project updates and opportunities to provide feedback through public consultations.

Stakeholder Power–Interest Matrix

The Power–Interest Matrix helps prioritise stakeholder engagement based on their ability to influence the project and their level of interest.

High Power	Low Power
High Interest	High Interest
Local Authority	Passengers
Project Sponsor	Residents
Project Manager	Community Groups
Low Interest	Low Interest
Government Departments	Media
Utility Providers	General Public

Stakeholders with high power and high interest will be managed closely, while those with lower influence will be kept informed through regular communication channels.

Communication Strategy

Effective communication is essential for reducing misunderstandings and ensuring project transparency. The communication strategy includes:

- Weekly progress meetings with the project team.
- Monthly steering committee meetings with senior stakeholders.
- Quarterly public consultation events.
- Risk review meetings every month.
- Digital progress updates via the project website.
- Email newsletters for community members.
- Social media updates regarding construction activities and temporary disruptions.
- Emergency communication procedures for unexpected incidents.

A structured communication plan will ensure that stakeholders remain informed and engaged throughout the project.

8. Allocation of Resources

Resource allocation is the process of assigning people, equipment, materials, finances, and technology to project activities. Effective resource planning ensures that work is completed efficiently, reduces delays, prevents resource conflicts, and supports project objectives. Proper allocation also enables the project manager to monitor resource utilisation and adjust where necessary.

The redevelopment of the transport hub requires significant financial investment and a multidisciplinary project team with expertise in engineering, construction, information technology, environmental management, procurement, and project management.

Human Resources

The project team consists of specialists responsible for various aspects of project delivery.

Table 5: Human Resource Allocation

Role	Responsibilities
Project Sponsor	Provides funding and strategic direction
Project Manager	Overall planning, coordination, monitoring and control
Civil Engineers	Structural design and construction supervision
Architects	Building design and accessibility planning
Quantity Surveyor	Cost estimation and budget control
Procurement Manager	Tendering and supplier management
Construction Manager	Site supervision and contractor coordination
Health and Safety Officer	Compliance with health and safety legislation
Environmental Manager	Sustainability and environmental monitoring
IT Specialists	Smart transport systems and digital infrastructure
Quality Assurance Manager	Quality inspections and compliance
Administrative Staff	Documentation and project support

Each team member has clearly defined responsibilities to avoid duplication of work and improve accountability throughout the project lifecycle.

Physical Resources

The redevelopment project requires a wide range of physical resources, including:

- Construction machinery

- Excavators
- Cranes
- Concrete mixing equipment
- Steel structures
- Building materials
- Electrical equipment
- Railway infrastructure
- Bus terminal facilities
- Smart ticketing systems
- Digital information displays
- CCTV systems
- Renewable energy equipment
- Office facilities
- Personal protective equipment (PPE)

These resources will be procured through competitive tendering to ensure value for money while meeting quality and sustainability standards.

Financial Resources

The estimated project budget is **£480 million**, allocated across the main project phases.

Table 6: Budget Allocation

Project Activity	Estimated Budget (£ Million)
Project Planning and Design	40
Site Preparation and Demolition	60
Construction	220
Digital Infrastructure	70
Sustainable Technologies	40

Project Activity	Estimated Budget (£ Million)
Testing and Commissioning	20
Contingency Reserve	30
Total Budget	480

A contingency reserve has been included to address unforeseen costs such as inflation, material price fluctuations, design changes, or unexpected site conditions.

Resource Monitoring

The Project Manager will monitor resource utilisation using project management software such as **Microsoft Project** or **Primavera P6**. Key performance indicators (KPIs) will include labour productivity, equipment utilisation, cost performance, schedule performance, and quality compliance. Regular resource reviews will enable the project team to identify shortages, avoid over-allocation, and optimise the use of available resources.

Effective resource allocation supports timely project delivery, minimises waste, and ensures that financial, human, and physical resources are used efficiently throughout the redevelopment project.

9. Risk Analysis

Risk management is a fundamental component of project management because it enables project teams to identify, assess, and respond to uncertainties that could affect project objectives. According to the Project Management Institute (PMI, 2021), project risks should be continuously monitored throughout the project lifecycle to minimise their impact on cost, schedule, quality, and stakeholder satisfaction.

The redevelopment of the central transport hub is a complex infrastructure project involving multiple stakeholders, large financial investments, advanced technology, and extensive construction activities. These factors increase the likelihood of risks that could

delay project completion or increase costs. Therefore, a proactive risk management approach will be adopted to identify potential threats and implement appropriate mitigation measures.

The risk management process includes:

- Risk identification
- Risk assessment
- Risk prioritisation
- Risk response planning
- Risk monitoring and review

The Project Manager will maintain a Risk Register that is updated throughout the project lifecycle. Regular risk review meetings will be held to evaluate existing risks, identify new risks, and monitor the effectiveness of mitigation strategies.

Table 7: Project Risk Register

Risk	Probability	Impact	Risk Level	Mitigation Strategy
Construction delays	High	High	Very High	Detailed scheduling, experienced contractors, regular progress monitoring
Budget overruns	Medium	High	High	Cost control, contingency reserve, monthly financial reviews
Supply chain disruption	Medium	High	High	Multiple suppliers, early procurement, inventory planning
Labour shortages	Medium	Medium	Medium	Workforce planning, subcontractor agreements, training

Risk	Probability	Impact	Risk Level	Mitigation Strategy
Health and safety incidents	Low	Very High	High	Safety training, PPE, regular inspections, compliance audits
Environmental compliance issues	Low	High	Medium	Environmental monitoring and legal compliance
Technology integration failure	Medium	Medium	Medium	System testing, pilot implementation, IT support
Poor stakeholder communication	Medium	Medium	Medium	Communication plan, regular meetings, stakeholder engagement
Severe weather conditions	Low	Medium	Low	Flexible scheduling and contingency planning
Changes in government regulations	Low	High	Medium	Continuous legal monitoring and policy reviews

The Risk Register demonstrates that construction delays and budget overruns present the highest threats to successful project delivery. These risks will receive continuous monitoring and priority management throughout the project.

Risk Assessment Matrix

The following matrix illustrates how project risks are prioritised according to their probability and impact.

Table 8: Risk Matrix

Impact	Low Probability	Medium Probability	High Probability
High Impact	Environmental Regulations	Budget Overruns	Construction Delays
Medium Impact	Severe Weather	Labour Shortages	Technology Integration
Low Impact	Minor Equipment Failure	Communication Issues	Material Delivery Delays

Risks located in the upper-right corner of the matrix require immediate attention because they have both a high probability of occurring and significant consequences for the project.

Risk Response Strategies

The project will adopt four recognised risk response strategies.

Risk Avoidance

Potential risks will be eliminated where possible by selecting proven construction methods, experienced contractors, and reliable suppliers.

Risk Mitigation

Mitigation measures will reduce either the probability or impact of identified risks. Examples include regular progress reviews, strict health and safety procedures, and continuous quality inspections.

Risk Transfer

Certain financial and contractual risks will be transferred through insurance policies and contractual agreements with suppliers and contractors.

Risk Acceptance

Low-level risks that cannot be economically eliminated will be accepted and monitored throughout the project.

The Project Manager will conduct monthly risk review meetings to ensure that mitigation actions remain effective and that new risks are identified early.

10. Conclusion

The redevelopment of the central transport hub represents a strategically important infrastructure project that will restore transport services while improving safety, accessibility, sustainability, and operational efficiency. The project addresses the challenges created by the closure of the ageing transport facility and supports the long-term economic development of the city.

This project management plan has demonstrated how recognised project management principles and techniques can be applied to manage the redevelopment successfully. A clearly defined project scope establishes the boundaries of the project and identifies the key deliverables required for successful completion. The Work Breakdown Structure (WBS) provides a structured framework for organising project activities, while the Quad Chart and Gantt Chart present a high-level overview of project objectives, timelines, resources, and expected outcomes.

Effective stakeholder engagement ensures that communication remains transparent throughout the project lifecycle, allowing the project team to respond to stakeholder concerns and maintain public confidence. Similarly, appropriate allocation of financial,

human, and physical resources supports efficient project delivery and improves overall project performance.

Risk management has also been identified as a critical success factor. The Risk Register and Risk Matrix provide systematic methods for identifying, assessing, and mitigating potential threats before they significantly affect project objectives. Continuous monitoring and regular project reviews will enable the Project Manager to respond proactively to changing circumstances.

Overall, the successful delivery of this redevelopment project will provide significant long-term benefits, including increased transport capacity, enhanced passenger safety, improved accessibility, lower environmental impact, and stronger economic growth. By applying recognised project management methodologies, the project can be delivered within the agreed scope, budget, and schedule while meeting the expectations of key stakeholders and contributing to a more sustainable and resilient urban transport network.

Part B: Reflect critically on the feedback received from tutors and peers

The feedback I received from my tutor and peers provided valuable insight into the strengths of my project proposal and highlighted several areas that could be improved before developing the final project management plan. Reflecting on this feedback has helped me identify how to enhance both the quality of my analysis and the application of project management principles.

One of the key strengths identified by my tutor was the overall presentation and organisation of the poster. The feedback noted that it was visually attractive, easy to follow, and communicated the rationale for redeveloping the central transport hub clearly. The use of colour coding, icons, and structured sections made the information accessible to a wide range of stakeholders. In addition, the proposal successfully explained the project's aims, scope, stakeholders, risks, and expected benefits, demonstrating a good understanding of the wider economic, environmental, and social value of infrastructure redevelopment. My peers also commented that the layout was engaging and that the key messages were presented in a logical and professional manner. This feedback confirmed

that I had effectively communicated complex project information in a concise and visually appealing format.

Despite these strengths, the feedback also identified several areas where my work could be strengthened. One important recommendation was to make the project objectives more specific by applying the SMART framework. Although the objectives outlined the intended outcomes of the project, they lacked measurable targets and defined timescales. I recognise that using SMART objectives will improve project planning by making progress easier to monitor and ensuring that project success can be evaluated against clear performance measures.

Another area for improvement was the need for greater critical analysis. While I identified the main project risks and stakeholders, my discussion was largely descriptive. The feedback encouraged me to evaluate the potential impact of risks, consider competing stakeholder interests, and discuss the trade-offs associated with project decisions. Developing a more analytical approach will strengthen the justification for project decisions and demonstrate a deeper understanding of the challenges involved in managing large infrastructure projects.

The tutor also highlighted the limited use of recognised project management tools and techniques. In response to this feedback, I will incorporate additional project management frameworks into my final project plan. These will include a stakeholder power-interest matrix to analyse stakeholder influence and engagement, a detailed risk register and risk matrix to identify and prioritise project risks, a Work Breakdown Structure (WBS) to organise project deliverables, and a Gantt chart to illustrate the project schedule and key milestones. Including these tools will provide a more structured and professional approach to planning, monitoring, and controlling the project.

The feedback has directly influenced the changes I intend to make to my final project management plan. I will revise the project objectives using the SMART framework, strengthen the analysis of risks and stakeholder interests, and integrate recognised project management techniques throughout the report. I will also support my decisions with relevant project management theory and academic sources to improve the overall quality of the work. By acting on the feedback received, I aim to produce a final project management plan that is not only well presented but also demonstrates stronger analytical thinking, effective planning, and the practical application of project management principles. This reflective process has reinforced the importance of constructive feedback in supporting continuous learning and improving professional practice.

RECONNECTING OUR CITY

A REGENERATED CENTRAL TRANSPORT HUB FOR A STRONGER, SUSTAINABLE FUTURE



OUR MISSION

Local authorities are under pressure to deliver a coordinated redevelopment project that restores transport capacity while aligning with environmental targets, digital infrastructure needs and inclusive urban design principles.



ABOUT THE REDEVELOPMENT PROJECT

 PROJECT AIM	To create a modern, integrated transport hub that improves connectivity between rail, bus, cycling, walking and freight services. The redevelopment will provide a safe, efficient and accessible transport system that meets the needs of future generations while reducing congestion and carbon emissions.
 PROJECT OBJECTIVES	• Increase transport capacity: Provide reliable, high-quality services to meet future demand. • Improve passenger experience: Enhance safety, comfort, accessibility and convenience. • Support local businesses: Boost economic activity and investment in the local area. • Promote sustainability: Incorporate low-carbon design, renewable energy and green spaces. • Build resilience: Deliver infrastructure that is adaptable and future-ready.
 SCOPE OF THE PROJECT	The project includes demolition of outdated infrastructure, construction of a new multimodal transport hub, installation of digital information systems, improved pedestrian and cycling routes, enhanced accessibility features, and surrounding public realm improvements. Out of scope: Residential redevelopment and unrelated city infrastructure projects.
 KEY STAKEHOLDERS	Local council, transport operators, Network Rail, freight companies, local businesses, residents, commuters, contractors, environmental organisations, and government funding bodies. Effective stakeholder engagement will ensure that community concerns and operational requirements are considered throughout the project lifecycle.
 HIGH-LEVEL RISKS AND TRADE-OFFS	• Construction disruption: Works may cause temporary disruption to transport services and local businesses, impacting the local economy during delivery. • Budget and schedule risks: Cost overruns, planning delays and supply chain issues may affect project performance. • Environmental and cost trade-offs: Balancing ambitious environmental goals with construction costs and project timelines requires careful decision-making. • Operational risks: Ensuring continuity of essential transport services during construction.
 STRATEGIC VALUE OF THE PROJECT	This project will stimulate economic growth through job creation, increase investment in surrounding areas, and improve accessibility for all users. Sustainable design features will reduce carbon emissions and encourage public transport use, while digital technologies will enhance operational efficiency and passenger experience. Ultimately, the project will strengthen the city's infrastructure, support long-term regeneration, and contribute to a greener, smarter and more inclusive urban environment.



Economic growth and job creation

Powering local businesses, attracting investment and creating new opportunities for employment.



Improved transport capacity and reliability

More frequent, reliable and integrated services for a smoother journey.



Lower emissions and greener city

Cleaner transport, renewable energy and green spaces for a healthier environment.



Inclusive, accessible and connected communities

Accessible facilities and better connections that leave no one behind.



Resilient, future-ready infrastructure

Built to adapt to future challenges and support long-term city growth.



BUILDING TODAY FOR A BETTER TOMORROW

SUSTAINABLE | CONNECTED | INCLUSIVE | RESILIENT



Shoaib Amjad 2423005

11. References (Harvard Style)

Association for Project Management (APM) (2019) *APM Body of Knowledge*. 7th edn. Buckinghamshire: APM.

Burke, R. (2022) *Project Management: Planning and Control Techniques*. 6th edn. Chichester: Wiley.

Kerzner, H. (2022) *Project Management: A Systems Approach to Planning, Scheduling and Controlling*. 13th edn. Hoboken: John Wiley & Sons.

Lock, D. (2020) *Project Management*. 11th edn. London: Routledge.

Maylor, H. (2019) *Project Management*. 5th edn. Harlow: Pearson Education.

Meredith, J.R., Mantel, S.J. and Shafer, S.M. (2020) *Project Management: A Managerial Approach*. 10th edn. Hoboken: Wiley.

Office of Government Commerce (2017) *Managing Successful Projects with PRINCE2*. 6th edn. London: The Stationery Office.

Project Management Institute (PMI) (2021) *A Guide to the Project Management Body of Knowledge (PMBOK® Guide)*. 7th edn. Newtown Square, PA: PMI.

Schwalbe, K. (2022) *Information Technology Project Management*. 10th edn. Boston: Cengage Learning.

Turner, J.R. (2019) *The Handbook of Project-Based Management*. 5th edn. New York: McGraw-Hill.

Walker, A. (2020) *Project Management in Construction*. 7th edn. Oxford: Wiley-Blackwell.

Winch, G.M. (2020) *Managing Construction Projects*. 3rd edn. Oxford: Wiley-Blackwell.