

ID	i	Task Mode	Task Name	Duration	Start	Finish																													
							Sep	Qtr 4, 2022				Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024		
								Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct			
23			Solar Power Lighting Contractor	68 days	Mon 03/04/23	Wed 05/07/23																													
24			Construction	121 days	Thu 06/07/23	Thu 21/12/23																													
25			Site Set Up and Initial Investigations	27 days	Thu 06/07/23	Fri 11/08/23																													
26			Erect Hoarding and Gates for Compound	4 days	Thu 06/07/23	Tue 11/07/23																													
27			Set up site cabins and welfare	2 days	Wed 12/07/23	Thu 13/07/23																													
28			Set up site Security	2 days	Fri 14/07/23	Mon 17/07/23																													
29			Delivery of Equipment	2 days	Tue 18/07/23	Wed 19/07/23																													
30			Delivery of Materials	2 days	Tue 18/07/23	Wed 19/07/23																													
31			Erect Working Zones North and South Dockside	4 days	Thu 20/07/23	Tue 25/07/23																													
32			Approach Works Construction/Utili Connections	4 days	Wed 26/07/23	Mon 31/07/23																													
33			Clearance of existing ground for access (North Side)	2 days	Tue 01/08/23	Wed 02/08/23																													
34			Clearance of existing ground for access (South Side)	2 days	Tue 01/08/23	Wed 02/08/23																													
35			Trial Hole - Borehole North Side Dock	7 days	Thu 03/08/23	Fri 11/08/23																													
36			Trial Hole - Borehole South Side Dock	7 days	Tue 01/08/23	Wed 09/08/23																													

Project: Springfield Designs - P

Date: Tue 02/05/23

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Page 2

ID	i	Task Mode	Task Name	Duration	Start	Finish			Qtr 4, 2022				Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024
							Sep		Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	
63			Delivery and installation of Beam (1 of 3) South Connection to Tower	2 days	Tue 16/01/24	Wed 17/01/24																												
64			Delivey and installation of Beam (2 of 3) South Connection to Tower	2 days	Thu 18/01/24	Fri 19/01/24																												
65			Delivey and insallation of Beam (3 of 3) South Connection to Tower	2 days	Mon 22/01/24	Tue 23/01/24																												
66			Installation of Steel Deck North to Central Pier	30 days	Tue 16/01/24	Mon 26/02/24																												
67			Installation of Steel Deck South to Central Pier	30 days	Wed 24/01/24	Tue 05/03/24																												
68			Movement and Power Installation for Lift Bridge	25 days	Tue 27/02/24	Mon 01/04/24																												
69			Delivery and Installation of Central Beam for Lift (1 of 3)	1 day?	Tue 02/04/24	Tue 02/04/24																												
70			Delivery and Installation of Central Beam for Lift (2 of 3)	1 day	Tue 02/04/24	Tue 02/04/24																												
71			Delivery and Installation of Central Beam for Lift (3 of 3)	1 day	Tue 02/04/24	Tue 02/04/24																												
72			Installation of Steel Deck on central lift	2 days	Wed 03/04/24	Thu 04/04/24																												
73			Motor connections and testing of lift	3 days	Fri 05/04/24	Tue 09/04/24																												
74			Installation of Services and drainage across deck	14 days	Wed 10/04/24	Mon 29/04/24																												

Project: Springfield Designs - P

Date: Tue 02/05/23

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Page 5

